




Sample from Schedule of Condition

<p>147</p>	<p>Description General office/former banking hall - front wall and floors</p> <p>Condition Poor</p> <p>Moisture meter readings provide evidence of moderate rising dampness to front wall with associated added plasterwork. Moderate soiling to woodblock floor from carpet adhesive. Areas of wet rot to timber skirting.</p>	 <p style="text-align: center;">0120</p>
<p>148</p>	<p>Location/Element</p> <p>Description General office/former banking hall - floors</p> <p>Condition Poor</p> <p>Evidence of significant rising dampness through majority of woodblock flooring. Moderate soiling to woodblock floor from carpet adhesive.</p>	 <p style="text-align: center;">0121</p>
<p>149</p>	<p>Location/Element</p> <p>Description General office/former banking hall - floors</p> <p>Condition Poor</p> <p>Evidence of significant rising dampness and severe wet rot to woodblock flooring.</p>	 <p style="text-align: center;">0122</p>

SAMPLE

SAMPLE